



LEGEND

	USEABLE RUNWAY & DISPLACED THRESHOLD
	BACK TAXI & TAKE OFF
	CONTRACTOR WORK AREA
	CONTRACTOR HAUL ROUTE
	CONTRACTOR STAGING & STORING AREA

First 32 hour shutdown of the FULL RUNWAY will happen on June 10th; it will start at 11PM and end at 7AM on June 12th. A NOTAM will be issued through normal procedures

Expected Timeline: (This may alter as work continues)
June 2015

1. Contractor to start major work
2. A single 32 hour shutdown of Runway 11-29 will take place; during this period, the Contractor will relocate the threshold and dislocate the temporary threshold. See drawing for detail of operable runway following the first 32 hour closure.

July - November 2015

1. Major construction
2. Expect an additional 32 hour shutdown of the runway.

November 2015 - January 2016

1. Two additional 32 hour runway shutdowns are expected at the end of the project
2. Project closeout and cleanup

Note: THIS TIMELINE IS SUBJECT TO CHANGE, CHANGES TO THE TIMELINE WILL BE ISSUED AS QUICKLY AS POSSIBLE VIA EMAIL AND HARD COPY, PLEASE CONTACT US WITH YOUR CONCERNS

Aaron McDaniel, P.E. | Project Manager | Michael Baker International
 Jacksonville, FL | [O] 904-380-2509 | [M] 904-806-5364
aaron.mcdaniel@mbakerintl.com | www.mbakerial.com

